

## **Stormwater Permit Application Packet**

Chapter 67 of the City of Walker Code of Ordinances

4243 Remembrance Rd NW Walker, MI 49534 Phone: (616) 453-6311

# City of Walker Stormwater Permit Application Packet

Stormwater Contact Information	1
Stormwater Permit Application Checklist	2
Stormwater Application	3
Letter of Authorization	5
Stormwater Worksheet	6
Water Quality Device Worksheet	7
Stormwater Review Checklist	9
Stormwater Asbuilt Certification  Required Post Construction	13
Underground Detention Certification	14

#### **Stormwater Contact Information**

**Engineering Department General Phone: (616) 791-6296** 

Scott Conners P.E. City Engineer P: (616) 791-6792 sconners@walker.city

Taylor Lange Engineering Specialist P: (616) 791-6296 tlange@walker.city

Department of Public Works General Phone: (616) 791-6854

Gary Postema
Director of Public Works
P: (616) 791-6868
gpostema@walker.city

#### **Kent County Drain Commission**

1500 Scribner Ave NW Grand Rapids, MI 49504 P: (616) 623-7910 F: (616) 632-7915 drain-info@kentcounty.org

#### SOIL EROSION & SEDIMENTATION CONTROL PERMIT CHECKLIST

REQU	UIRED FOR PERMIT ISSUANCE: Completed Permit Application		
	Letter of Authorization		
	One (1) Complete Site Plan: Hard Copy & PDF or TIF file		
	Complete Stormwater Pollution Prevention Plan Checklist		
	Water Quality Device Worksheet (if applicable)		
	Signed/Notarized Stormwater Management Plan & Maitenance A	greement	
	Recording Fee: \$30.00		
	□ 3 acres or less \$400 □ At least 3 acres, but less than 5 acres \$500 □ At least 5 acres, but less than 10 acres \$700 □ 10 acres or more \$1,000		
	Acquire Soil Erosion & Sedimentation Control Permit if required		
TO CI	CLOSE PERMIT:		
	Site Complete & Vegetated		
	Underground Detention Certification (if applicable)  Photos are required at time of installation		
	Submission of Asbuilt Certification(s)		
	Submission of Digital Stormwater Asbuilt(s)  Deposit refunded upon permit closure		
	Forms and Applications can be found at:		

#### PROGRAM CONTACT

City of Walker Engineering Department: Stormwater Design Standards for Development

Taylor Lange
Engineering Specialist| Engineering Department
Phone: (616) 791-6296
tlange@walker.city



#### **Engineering Department**

4243 Remembrance Road NW Walker, MI 49534 P: (616) 719-6327 walker.city



Date Stamp

STORMWATER PERMIT APPLICATION Site Address: Parcel #: Size of Parcel(s): Disturbed Area: acres acres Date Project Will Begin: Est. Completion Date: AUTHORIZED AGENT\* APPLICANT INFORMATION LANDOWNER Name: Address: City: State: Zip: Phone: Email: OWNER ON RECORD (If other than applicant) Landowners(s): Address: City: State: Zip: Phone: Email: **Emergency Contact:** Phone: STORMWATER OPERATOR RESPONSIBLE FOR SITE INSPECTIONS Inspections are to be conducted once a week and within 24 hours of each rain event. Submit copies to the City of Walker Engineering Department. Name: Company Name: Address: City: State: Zip: Phone: Email: Construction Site Stormwater Operator Registration #: PROJECT SITE PLANS Company Name: Professional Engineer: City: Address: State: Zip: Phone: Email: I (we) affirm that the above information is accurate and that I (we) will conduct the above described earth change in accordance with Chapter 67 of the City of Walker Code of Ordinances\* Landowner's Signature Print Name Date Print Name Authorized Agent's Signature\* Date \*Authorized Agent must have a written statement from the landowner authorizing them to secure a permit in the landowner's name FOR OFFICE USE ONLY Approved By: Date Issued: Escrow: Approval Date: Date Expired: Permit Fee Receipt #: Received: Inspection Fee

# **Stormwater Discharge Permit Letter of Authorization**

NAME OF PROJECT:	
LOCATION OF PROJECT:	
PERMANENT PARCEL #:	
on my behalf for the purpose of this application permit pursuant to Part 91 of 1994 PA 45.	e, I authorize the person indicated below to act cation for a soil erosion and sediment control 1, as amended and Article VI Chapter 34 of the sume final responsibility for all earth change g from any unlawful earth change will be
Owner (Signature)	Date
Owner (Please Print or Type)	Date
Owner's Authorized Agent (Please Print or Type	Date
Company Name	

## **Stormwater Worksheet**

Projec	et:	Location:		
Devel	oper/Owner:	Engineering Firm	:	
Desig	n Engineer:		Date:	
Sensi	tive Areas:			
Indica	ate on site plan and check below			
	(Check all that apply)			
	Waterbodies	□ Rivers & Streams		Floodplains
	Riparian	□ Wetlands		Woodlands
	Sand Dunes			Steep/Erodible Soils
	Susceptible Groundwater	☐ Natural Drainage Ways		
		Threatened &		
		☐ Endangered Species		
Speci	al Site Considerations:			
	(Check all that apply)			
	Hot Spot	□ Coldwater Stream □	Policy	Watershed
Activ	ity/Name(s):			
Wate	r Quality:			
	red for all sites.			
Chan	nel Protection:			
Requi	red for surface water discharges	S.		
1	(Check all that apply)			
	Onsite Retention (must be con	nsidered first and foremost)		
IC ~!.t -				
	conditions preclude onsite reter			
	Off-site Mitigation (subject to	• /	. 1	
	` `	vailability - Development Agreement re	. /	11.11
	Alternative Approach: Extend next page)	led Dtenetion (submit Engineer's Certif	ication a	ivailable on

Flood Co	ontrol:
Required	for all site.
-	(Check all that apply)
	Standard release rate (0.13cfs/acre)
	Alternate release rate allowed (describe):
	100-year storm detention for developed site
	(Check one)
	Emergency Overflow Routes available and identified on site plan
	No acceptable Emergency Overflow Routes (detention/retention sized for 2 times the flood control volume; storm sewer may be required to be upsized to 100-year design)
Enginee	r's Certification for Use of Alternative Approach for Channel Protection:
I om tha	Decign Engineer for
	Design Engineer for  fy that I have followed the LGROW Alternative Approach Flowchart, and maximized the use
	s to meet the channel protection volume standard through ruction of runoff and onsite retention.
	owing site constraints preclude meeting the channel protection standard through volume
control:	wing sice constraints preciate infecting the chainer protection standard through volume
	(Check all that apply)
	Poorly draining soils (<0.24 inches per hour infiltration capacity; typically HSG C and D)
	Part 201 and Part 213 sites, and areas of soil or groundwater contamination
	High groundwater, or the potential of mounded groundwater to impair other uses
	Wellhead protection areas
	Bedrock
	Other:
Printed I	Name Date
Signatur	Date

(Seal)

### Water Quality Device (WQD)

#### Third Party Testing Summary and Specifications

Fill out this form if a water quality unit/manufactured treatment device is proposed for the development. See page 51 of Appendix 3 in the Stormwater Standards Manual for more specific design specifications.

Unit and Model:			
<u>%</u>			
Results of Proposed Unit			
•			
cfs			
%			
sed configuration?			
NO			
r Testing			
NO			
Is the scour CFS greater than full flow pipe capacity into the WQD?			
NO			
If "NO" is checked above, is a bypass pipe provided to prevent scour?			
NO			

## **Stormwater Review Checklist**

To be Completed & Signed by Applicant

General	Comments
1. Project or plat name	
2. Location Map	
3. Proprietor's name, address, phone number, and e-mail address	
4. Engineer/Architect/Surveyor's name, address, phone number, and e-mail address	
5. North arrow and scale (scale is <u>required</u> to be 1 inch = 100 feet or larger)	
6. Project or plat boundary	
7. Indentification of all adjoining parcels by address	
8. Lot dimensions (scaled or computed)	
9. Lot numbers (individual addresses if a Plat, PUD, or Site Condo)	
10. Building setback lines	
Topographical	
11. Existing buildings (label those under construction with address and proposed lowest foundation opening elevations)	
12. Existing and proposed roads (name, ROW width, and type of surface)	

13. Existing <u>and</u> proposed land surface contours (minimum 2.0 foot countour interval referenced to a national datum)	
14. No slopes greater than 1 or 3 without structural improvements	
15. Available soils data, soil boring logs, and locations (include ground elevation and water table information)	
Drainage	
16. Offsite watershed areas (with boundaries and acreage to be shown in drainage calcs)	
17. Existing creeks, streams, ditches, and other surface drainage ways.	
18. All existing storm sewer and structures (with proper labeling of type, size, invert elevation, and ownership).	
19. County, municipal, MDOT, and private drains (permission required to connect).	
20. Proposed drainage systems (clearly identify all open and enclosed portions, size, inverts, grade, and proposed ownership).	
21. 100 year established or localized floodplain contour (if applicable).	
22. Wetland boundaries with determination date and company.	
23. Existing and proposed utilities.	
24. Proposed stormwater detention/infiltration basins.	
25. Site's stormwater runoff discharge location (including roof water).	
26. All soil erosion controls shown on the plan.	

# **Stormwater Drainage Calculation Package**

27. On-site sewers designed for 10-year storm event.	
28. Flood protection from 100-year storm event.	
29. Provide minimum basement elevations.	
30. A topographic map with site delineated in relation to watershed.	
31. Calculations of peak discharge for a range of storms up to and including the 100-year storm for any natural water courses and/or county drains passing through the proposed development, including area of upstream watershed	
32. Normal, design and 100-year water elevations, including overland flow routes shown on the topographic map.	
33. Drainage area map that clearly shows subcatchment boundaries, acreages, and flow paths of tributary areas to each point of discharge from the development, including tributary areas originating outside of the development. Also identify tributary areas to inlets, culverts, and other stormwater BMPs	
34. Documentation and/or calculations required to demonstrate an adequate outlet, including the sizes and locations of upstream and downstream culverts serving drainage routes into and out of the development site.	
35. Calculations of stormwater rates and volumes for each point of discharge or treatment train for predevelopment and postdevelopment conditions for the design storms.	
36. BMP design calculations.	
37. Groundwater mounding calculations (when required).	

38. Design summary report, including at a minimum: description of storwmater management plan for the site, identified contributing areas with land cover types, soils and runoff coefficients, times-of-concentration, runoff volumes, peak discharges, design high water levels, sewer hydraulic grade line, required storage volumes, and volumes provided.	
39. Sealed by Professional Engineer on company letterhead with date performed.	
<b>Projects Impacting County Drains</b>	
40. Refer to Kent County Drain Commission for requirements and approval.	
<b>Detention/Infiltration Base</b>	
41. Required volume/release rate.	
42. Adequate volume provided.	
43. Side slopes including surface treatments.	
44. Overflow spillway & emergency overflow floodway.	
45. Hydraulic calculations for transfer or outlet pipe.	
46. Outlet control structure detail (scaled with hydraulic information matching calculations).	
47. Minimum basement floor elevations & minimum building opening elevations established.	
48. Underground detention storage details (if applicable). Plans must indicate inspection ports and that system will be inspected during installation.	
Easements	
49. Existing and proposed utility easements (labeled with dimensions, purpose, and easement recipient).	
50. Existing and proposed drainage easements.	

52. Existing and proposed access to the property and		
drainage structures.		
Maintenance		
53. Identification of the agency, association, or private party proposed to assume ownership of the drainage system (including the detention and/or infiltration basins).	- -	
54. Identified access routes for trucks and maintenance equipment, including fences and gates.		
55. Proper siting of BMPs for accessibility.		
56. Design of BMP elements to minimize amount of maintenance required (e.g. filters on small orifices, etc.).	_ 	
57. Design details to illustrate maintenance features (e.g. removable grates or rails, locks, access platforms, etc.).	- -	
Fee		
58. Permit fee.	_	
59. Recording fee.		
I certify that the Stormwater Pollution Prevention Plan be using this checklist:	ing submitt	ed has been revie

### **Stormwater Asbuilt Certification**

Print Cle	arly or Type		
Permit N Project N Project I			
Select O	ne:		
	I hereby certify that in accordance with t		f this stormwater management system have been built s and specifications.
	effect on design by J	oroducing any add of high water mar	ed plans. I certify that the changes will not have any lition to flow, rate, velocity of storm water, or ek. The changes are listed on the plan in red and
Name			Signature
Company	<sup>,</sup> Name		Michigan Registration #
Company	Address		Date
City/State	e/Zip		Phone #  (Seal)

Note: Digital Asbuilts are <u>required</u> to be submitted to the City of Walker

# **Underground Detention Certification**

Project Name:	
Final Insp. Date:	
UG Detention Manufacturer:	
	of the underground detention system have been built in the approved plans and specifications.
Name	Signature
Company Name	Michigan Registration #
Company Address	Date
City/State/Zip	Phone #
	(Seal)

# **Inspection Checklist**

	YES	NO
<b>(Required)</b> Were photes taken during construction to document installation? Please attach.		
Is the facility located on the site according to the approved plans with respect to distances from ROW, curb lines, parking areas, sidewalks, structures, etc.?		
Were inspection ports installed per plan?		
Has post construction maintenance bene completed (i.e. inlets/outlets cleared, accumulated sediment/trash/debris removed, etc?)		
Is there evidence of geotechnical failure, structural problems, or poor construction methods (slope failure, concrete failure, poorly compacted dam, poorly grouted or separating pipes)? If yes, explain.  (Attach additional pages if needed)		